

84160-2026 - Contract modification

Germany – Demolition work – HBF München - VE2300HU - Bauzeitlicher Zugang U4/U5

OJ S 25/2026 05/02/2026

Contract modification notice

Works

1. Buyer

1.1. Buyer

Official name: DB Netz AG (Bukr 16)

Email: steffen.s.thieme@deutschebahn.com

2. Procedure

2.1. Procedure

Title: HBF München - VE2300HU - Bauzeitlicher Zugang U4/U5

Description: Bohrpfahlwand ca. 975 m³, Abbruchmassen Bauteile Bunker (Bodenplatte, Wände, Decke) ca. 2.100 m³, Rohbaumassen umbauter Raum (Bruttovolumen Neubau Zugang U4/U5) ca. 3.100 m³

Procedure identifier: efd798b4-ec08-4a53-8414-4933f965c2fd

Internal identifier: 23FEI66703

2.1.1. Purpose

Main nature of the contract: Works

Main classification (cpv): 45111100 Demolition work

Additional classification (cpv): 45262310 Reinforced-concrete work

2.1.2. Place of performance

Town: München

Postcode: 80335

Country subdivision (NUTS): München, Kreisfreie Stadt (DE212)

Country: Germany

2.1.4. General information

Legal basis:

Directive 2014/25/EU

sektvo -

5. Lot

5.1. Lot: LOT-0001

Title: HBF München - VE2300HU - Bauzeitlicher Zugang U4/U5

Description: Bohrpfahlwand ca. 975 m³, Abbruchmassen Bauteile Bunker (Bodenplatte, Wände, Decke) ca. 2.100 m³, Rohbaumassen umbauter Raum (Bruttovolumen Neubau Zugang U4/U5) ca. 3.100 m³

Internal identifier: 0cf9a96f-327c-41e5-a72c-048a7a9df957

5.1.1. Purpose

Main nature of the contract: Works

Main classification (cpv): 45111100 Demolition work
Additional classification (cpv): 45262310 Reinforced-concrete work

5.1.2. Place of performance

Town: München
Postcode: 80335
Country subdivision (NUTS): München, Kreisfreie Stadt (DE212)
Country: Germany

5.1.3. Estimated duration

Start date: 22/01/2024
Duration end date: 20/06/2025

5.1.4. Renewal

Maximum renewals: 0

5.1.6. General information

The procurement is covered by the Government Procurement Agreement (GPA): yes

5.1.7. Strategic procurement

Aim of strategic procurement: No strategic procurement

5.1.12. Terms of procurement

Terms of contract:

The execution of the contract must be performed within the framework of sheltered employment programmes: No
Conditions relating to the performance of the contract: Entfällt
Electronic invoicing: Required
Electronic ordering will be used: yes
Electronic payment will be used: yes
Financial arrangement: Die Zahlungsbedingungen gelten gemäß Vergabeunterlagen.

5.1.15. Techniques

Framework agreement:

No framework agreement

5.1.16. Further information, mediation and review

Review organisation: Vergabekammer des Bundes
Information about review deadlines: Die Geltendmachung der Unwirksamkeit einer Auftragsvergabe in einem Nachprüfungsverfahren ist fristgebunden. Es wird auf die in § 135 Abs. 2 GWB genannten Fristen verwiesen. Nach § 135 Abs. 2 S. 2 GWB endet die Frist zur Geltendmachung der Unwirksamkeit 30 Kalendertage nach Veröffentlichung der Bekanntmachung der Auftragsvergabe im Amtsblatt der Europäischen Union. Nach Ablauf der jeweiligen Frist kann eine Unwirksamkeit nicht mehr festgestellt werden.
Organisation providing additional information about the procurement procedure: DB Netz AG (Bukr 16)
Organisation providing more information on the review procedures: Vergabekammer des Bundes

6. Results

Value of all contracts awarded in this notice: 0,00 EUR

6.1. Result lot identifier: LOT-0001

6.1.2. Information about winners

Winner:

Official name: Josef Rädlinger Ingenieurbau GmbH

Tender:

Tender identifier: 2023927819

Identifier of lot or group of lots: LOT-0001

Value of the tender: 0,00 EUR

Subcontracting: Not yet known

Contract information:

Identifier of the contract: CON-0001 - Josef Rädlinger Ingenieurbau GmbH

Date on which the winner was chosen: 08/01/2024

Date of the conclusion of the contract: 19/01/2024

7. Modification

7.1. Modification

Identifier of the previous contract award notice: 829a0745-2780-43f7-82af-c6d66acd83ef-01

Identifier of the modified contract: CON-0001 - Josef Rädlinger Ingenieurbau GmbH

Reason for modification: Need for additional works, services or supplies by the original contractor.

Description: A 032 Die terminsichernden Maßnahmen werden erforderlich, um die Auswirkungen der geänderten und zusätzlichen Leistungen zu kompensieren, die sich wiederum aus der vorgesehenen Bestandssituation ergeben haben und aufgrund von Umständen erforderlich geworden sind, die der AG im Rahmen seiner Sorgfaltspflicht nicht vorhersehen konnte. Der finanzielle Mehraufwand für die terminsichernden Maßnahmen aus dem Angebot des AN der VE2300HU ist geringer, als die Forderungen des AN der VE5300HU, die sich aus einer weiteren Verschiebung des Ausführungsbeginns um sieben Monate von Februar 2026 auf September 2026 ergeben würde. Darüber hinaus würde sich eine weitere Verschiebung des Folgeprojekts auf den Gesamtterminplan für die zweite S-Bahnstammstrecke auswirken. Eine Vereinbarung der terminsichernden Maßnahmen wird damit zusätzlich erforderlich, um den Schaden zu minimieren.

7.1.1. Change

Description of modifications: A 032 Der Auftragnehmer ist mit der Ausführung des bauzeitlichen Zugangs zur U4/U5 beauftragt. Aufgrund der vorgefundenen Bestandssituation musste die Planung mehrfach angepasst werden und dem AN wurden geänderte und zusätzlich erforderliche Leistungen angeordnet. Für die Ausführung der geänderten und zusätzlichen Leistungen steht dem AN ein Fristverlängerungsanspruch im Sinne von § 6 Abs. 2 Nr. 1 lit a) VOB/B zu. Die baubetriebliche Bewertung ergibt, dass sich der Übergabezeitpunkt des Baufeldes an das Folgeprojekt der ZHM 05 "Interimsbahnhof" durch die geänderten und zusätzlichen Leistungen auf 30.09.2026 verschiebt. Der AN der VE5300HU für die Planung und Ausführung des Interimsbahnhofs ist damit in der Ausführung seiner Leistung seit Anfang 2025 behindert und macht entsprechende Mehrkostenforderungen für die unproduktive Bereithaltung seiner Produktionsmittel sowie für Folgekosten aus der Verschiebung der Maßnahme geltend. Der AN der VE2300HU bietet an, einen früheren Übergabetermin an das Folgeprojekt "Interimsbahnhof" sicherzustellen, indem er die zeitlichen Auswirkungen aus den o.g. geänderten und zusätzlich erforderlichen Arbeiten durch zusätzlichen Personaleinsatz, Ausdehnung der täglichen Arbeitszeiten und Mehrarbeit

teilweise kompensiert. Eine Übergabe des westlichen Teilbaufeldes an den AN der VE5300HI wäre so am 27.02.2026 möglich. Das östliche Teilbaufeld könnte am 20.04.2026 übergeben werden.

8. Organisations

8.1. ORG-0001

Official name: DB Netz AG (Bukr 16)

Registration number: f45ee0d3-f9b6-44f0-846d-0c10b6f61a37

Postal address: Adam-Riese-Straße 11-13

Town: Frankfurt Main

Postcode: 60327

Country subdivision (NUTS): Frankfurt am Main, Kreisfreie Stadt (DE712)

Country: Germany

Email: steffen.s.thieme@deutschebahn.com

Telephone: +49 89130872583

Internet address: <https://www.deutschebahn.com/bieterportal>

Roles of this organisation:

Buyer

Organisation providing additional information about the procurement procedure

8.1. ORG-0002

Official name: Vergabekammer des Bundes

Registration number: 0a9ea480-08e4-4ab6-bf12-d722d0ad54b6

Postal address: Kaiser-Friedrich-Straße 16

Town: Bonn

Postcode: 53113

Country subdivision (NUTS): Bonn, Kreisfreie Stadt (DEA22)

Country: Germany

Email: vk@bundeskartellamt.bund.de

Telephone: +49 22894990

Roles of this organisation:

Review organisation

Organisation providing more information on the review procedures

8.1. ORG-0003

Official name: Josef Rädlinger Ingenieurbau GmbH

Registration number: fde21e6b-07d3-4d6e-a38a-435acca85369

Postal address: Josef-Rädlinger-Straße 1

Town: Windorf

Postcode: 94575

Country subdivision (NUTS): Passau, Landkreis (DE228)

Country: Germany

Email: bieterportal-alt@deutschebahn.com

Telephone: +49

Roles of this organisation:

Tenderer

Winner of these lots: LOT-0001

8.1. ORG-0004

Official name: Datenservice Öffentlicher Einkauf (in Verantwortung des Beschaffungsamts des BMI)

Registration number: 0204:994-DOEVD-83

Town: Bonn

Postcode: 53119

Country subdivision (NUTS): Bonn, Kreisfreie Stadt (DEA22)

Country: Germany

Email: noreply.esender_hub@bescha.bund.de

Telephone: +49228996100

Roles of this organisation:

TED eSender

Notice information

Notice identifier/version: 0fc5b828-8469-4cca-bef4-afce0648ba6e - 01

Form type: Contract modification

Notice type: Contract modification notice

Notice subtype: 39

Notice dispatch date: 04/02/2026 12:46:41 (UTC+01:00) Central European Time, Western European Summer Time

Languages in which this notice is officially available: German

Notice publication number: 84160-2026

OJ S issue number: 25/2026

Publication date: 05/02/2026